IDAHO Customer / Business Name:					
				Date	<u>.</u>
	Service Address:				
	of Assembly:				
Type of H	Iazard Controlled:				
Assembly info- Make:			Model #:	Serial #:	
(circle) RP	PBA RPDA DCVA	DCDA PVB SVB	Size (In):	Line	Pressure (PSI):
Installatior	n: Horizontal: Y	N Vert	ical: VU VD	Other:	
(circle)	New: Y	N Replac	ces Serial #:		
	Check Valve #1	Check Valve #2	Relief Valve	PVB/SVB	Shut Off Valv
Initial Test	Held atPSID		Opened at	Air Inlet opened at	Classed Tight
Test	Closed Tight Leaked	Closed Tight	PSID Opened Fully	PSID Opened Fully	Closed Tight
			Did Not Open	Did Not Open	Leaked
				Check held at PSID	
REPAIR		CLEANED	CLEANED		CLEANED
DATE:	Disc	Disc	<u>REPLACED:</u> Disc	<u>REPLACED:</u> Poppet / Float	REPLACED
	Spring	Spring	Spring	Air Inlet Spring	
	Guide Seat	Guide Seat	Guide Seat	Check Disc	
	Hinge Pin	Hinge Pin	O-Ring(s)	O-Ring(s)	
	Module	Module	Module	Guide	
	NOTES:	<u>jo u i</u>			
	NOTES.	S LL P	d'/		20
		e u i	U A	110	
Final	Closed Tight	Closed Tight	Opened At	Air Inlet PSID	Shut Off Valves #
Test	PSID	PSID	PSID	CK Valve PSID	•
	-	otified within two(2) business d	lays of any backflow pro		iled (non-passing) cond
Tester's Name (please print):				ID BAT License #:	
Company Name: Company Phone:				Expiration Date:	
				Fax#: Serial #:	
	pment Make & Model:				
Calibrated	-	the assembly was tested in accord	ance with USCFCCCHR 10	Calibration Date: 0th edition test procedures.	
	Test Results: Pass			-	BAT Tag Attac

City of Coeur d' Alene Water Department Office of Cross Connection Control Approved Backflow Assembly Test Report Form